

Vincent County Offices
Telyde, Sept 22nd 1896.

Report on Contracts

Contract 321. Forming 45 chains of road.
Blocks III and IV Landen District.

The large cutting will shortly be completed and a considerable amount of work has been done on other parts of the contract. The work is proceeding slowly. I understand that the contractors are asking for an extension of time.

Contract 323. Forming and gravelling
24 1/4 chains of road near James Schouten.

This work has been finished in a very satisfactory manner.

Contract 324. Forming and gravelling
3 1/2 chains of the "Cornwall to Lerua"
road, at Quartz Reef St.

This work is also finished and has been faithfully done in accordance with the specifications.

Contract 326. Forming 16 chains of road
"Telyde to Boundary" near the Butcher
gully Hotel.

The rock cutting is nearly completed and other parts of the formation are in a forward state. Good progress has been made and the whole should be finished in a short time.

L. D. Macgregor
County Engineer